Our ref. :
UTHEP/COM/2019/9027

T. Pages:1 of 1

Date: 28th December, 2019

To The Engineer
JV Norconsult AS-Lahmeyer International GmbH (JVNL)

Attn. Mr. Odd Johnsen
Project Manager

Subject: **Submission of Execution of Headworks Intake Block, Erection Shaft Steel Grating Cover at EL.1991.00, Upper Tamakoshi Hydroelectric Project Lot 1 Civil Works.**

Dear Sir,

We refer your letter 6197-JVNL-L1 issued on 28th November 2019 about Headwork's Intake Block, Erection Shaft Steel Grating Cover at EL.1991.00. Execution drawing for Headwork Intake Block, Erection Shaft Steel Grating Cover at EL.1991.00 is already approved. But since drilling for such extra rebar (commented on approved drawing by the Engineer) is difficult, so our Chief Engineer had discussed with the Engineer's Design Engineer regarding this issue. According to that discussion, we hereby again submit execution drawing so that instead of drilling and concrete casting in 10cm, we can use one extra frame of C-section channel. Execution drawing for Headwork's Intake Block, Erection Shaft Steel Grating Cover at EL.1991.00 which will supersede previously approved drawing, is attached below for your kind review and approval.

Your prompt reply in this regard will be highly appreciated.

Yours faithfully

_____
Lei Chunhua
Project Manager

CC: Upper Tamakoshi Hydropower Limited (cover letter only)

Attachments:

A) Headwork's Intake Block, Erection Shaft Steel Grating Cover at El. 1991.00

UTK-032064-HW-IB-ES-GR-C-01, Rev A.